EXTENSION OF TIME PROPOSAL

1	Name of work	Construction of public toilet at NES circle in ward no:04 of Yelahanka Satellite Town Sub Division.
2	Amount of work portion	
3	Estimated Cost	Rs.30.00 lkhs
4	Name of Contractor	Sri N Lokanath reddy
5	Agreement no	BBMP/EE/YNK.D/E-PMT/AG/75/2020-21, dt:2/7/2020
6	No and date under which work order issued	BBMP/EE/YNK.D/E-PMT-2/WO/85/ 2020-21, dt:3/7/2020
7	Time limit rriginally fixed for completion	90 DAYS
8	Date of application by the contractor for granting	01|10|2020
9	Date of receipt of application in the Sub Division office	01|10|2020
10	Extension granted if any	
	I	
	II	
11	Work carried out by the contractor during the original period stipulated in the contract	EWB footing & Columns and Solid block masonry wall.
12	Work carried out during 1st extension	-

13	Work carries out during 2nd extension	
14	Time now applied for	152 days
15	Date of recommanding time 2nd extension	
16	Weather the original application of the contractor is enclosed	Yes
17	Balance of work remaining work	Roof & finishing work
18	Probable time required for completion of remaining work	152
19	Cost work charged establishment charged on the work after the expairy original period	
20	Weather notice as per clause of contract has been issued	Yes
21	Remarks of the AEE and the daily rate of penalty proposed	
21	Remarks of the EE and the daily rate of penalty proposed	

Assistant Engineer

Assistant Executive Engineer

Executive Engineer
Yelahanka Division